

MYSORE NIRMITHI KENDRA

CONSTRUCTION ACTIVITY FOR THE MONTH OF JUNE 2006

Sl. No.	Name of Work	Incharge Person	No. of Units Entrusted	Rate per Unit	FINANCIAL STATUS							PHYSICAL STATUS						Technologies Adopted	Remarks
					Estimated Cost	Released		Expenditure		Balance with N.K.	Balance to be received	Foundation	Lintel Level	Roof Level	Finishing	Completed	Handed Over		
						Rel. during the month	Cum. Releases	Exp. During the month	Cum. Exp.										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	RIDF [NABARD] School Building in Mysore District	P.E, J.E & Supervisors	203	1.50	304.50	-	300.00	0.50	288.00	12.00	4.50	-	-	3	-	190	-		
2	Urban Ashraya Houses at Rammanahally at N.R.Constituency in Mysore city	D.S.Manjunath, Gangadhar	400	0.350	140.00	-	140.00	2.00	125.00	15.00	0.00	15	5	20	28	292	-		
3	Urban Ashraya Houses at Gorur Layout at K.R.Constituency in Mysore city	K.S.Ramesh	213	0.350	74.550	-	62.75	7.00	45.00	17.75	11.80	1	128	10	74	-	-		
4	Urban Ashraya Houses at Gorur Layout at K.R.Constituency in Mysore city	K.S.Ramesh Ravi	600	0.364	218.400	-	60.00	0.00	61.00	0.00	158.40	40	492	8	-	-	-		
5	SC/ST Hostel Buildings in Mysore district	H.B.Satish K.S.Ramesh	6	-	190.80	-	186.82	2.00	110.00	76.82	3.99	-	-	-	4	-	-		
6	Urban Ashraya Houses at Gundlupet in Chamarajanagar district	D.S.Manjunath, Nagaraju	334	0.34375	114.8125	-	78.52	1.00	57.00	21.52	36.29	-	-	-	-	166	-		
7	RIVA/Gazetted Officer/Group C & D quarters at Gundlupet & Yelandur taluk	D.S.Manjunath, Nagaraju	13	-	71.80	-	55.769	1.00	53.00	2.77	16.03	-	-	1	10	-	-		
8	Tribal houses under Kabini Rehabilitation Project	K.S.Ramesh, Narayanawamy	154	0.56	86.24	15.44	85.44	5.00	70.00	0.00	0.80	-	-	-	82	72	-		

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
9	Suraksha Nursing Home, Oldage Home in Vasavi Shanthidhama at Alanahally, Additional Rooms at Banumaiah College & Valmiki Samudaya Bhavana under MPAD fund	H.B.Satish	4	-	23.00	-	17.25	1.50	16.00	1.25	5.75	-	2	1	-	1	-		
10	Rainwater harvesting for school buildings	K.S.Jayaram Gangadhar	29	-	12.58	-	12.19	1.00	10.50	1.69	0.39	Under Progress 14				12	-		
11	Rainwater harvesting for Floryd affected areas in Mysore district	K.S.Jayaram Gangadhar	253	0.05	12.65	-	1.32	0.50	3.75	0.00	11.33	Under Progress 10				73	-		
12	Bapuji Oldage Home in Mysore city	H.B.Satish	1	-	16.00	-	8.00	2.00	5.00	3.00	8.00	-	-	1	-	-	-		
	TOTAL		2210		1265.33	15.44	1008.05	23.50	844.25	151.79	257.28	56	627	44	198	806	0		