

MYSORE NIRMITHI KENDRA

FORM - 1

STATUS OF CONSTRUCTION ACTIVITY FOR THE MONTH OF JANUARY 2006

Sl. No.	Name of the Project	Place		No. of Units	Project Cost	Date of Commencement	Physical Progress in Completed Stages						
							Plinth	Lintel / Sill	Roof level	Roof Completed	Final Stage	Completion	Not Started
		Village / Town	Taluk										
1	R.I.D.F [NABARD] School Building in Mysore District - 2nd Phase	Village	Mysore District	203	304.50	-	-	-	-	10	4	189	0
2	Construction of Urban Ashraya Houses at Rammanahally at N.R.Mohalla Constituency	City	Mysore	400	140.00	-	20	16	36	16	-	292	20
3	Construction of Urban Ashraya Houses at Gorur layout at K.R.Mohalla Constituency	City	Mysore	213	74.55	-	103	32	26	52	-	-	0
4	Construction of Urban Ashraya Houses at Gorur layout at K.R.Mohalla Constituency	City	Mysore	600	210.00	-	40	492	-	8	-	-	60
5	Construction of Ashraya Houses at B B Keri, Mysore city	City	Mysore	71	34.65	-	-	-	4	66	-	-	1
6	SC/ST Hostel Buildings in Mysore district	Village	Mysore District	6	162.16	-	-	-	-	3	1	-	2
7	Construction of first floor accounts building at Zilla Panchayath premises.	City	Mysore	1	31.74	-	-	-	-	-	1	-	0
8	Construction of Urban Ashraya houses at Gundlupet in Chamarajanagar District	Town	Gundlupet	334	90.06	-	8	-	-	54	-	104	168
9	Construction of RI/VA, Gazetted Officer, Group C & D quarters at Gundlupet & Yalandur taluk	Village	Gundlupet & Yalandur	13	158.00	-	-	-	1	10	-	-	2
10	PU Sanitation work at toilet block at Gundlupet town in Chamarajanagar	Town	Gundlupet	1	1.55	-	-	-	-	-	-	1	0
11	Rain water harvesting in Mysore district	Village	Mysore District	140	7.00	-	-	-	-	-	-	132	8
12	Construction of community toilets at Kempammanahosuru in Hunsur taluk and Balbhavan in Mysore city	Village & Town	Mysore city & District	2	4.00	-	-	-	-	-	-	2	0
13	Construction of Tribble houses under Kabini Rehabilitation Project	Village	H.D.Kote	154	86.24	-	82	-	-	-	22	50	0
14	Construction of Suraksha Nursing Home under MPAD fund	City	Mysore	1	10.00	-	1	-	-	-	-	-	0